Shelter for the Homeless November 28, 1988

Structural Revisions

+ Indicates Clarification previously approved

Clarification #

+ 3. Revised structural details of precast concrete arcade columns.

+ 4. Relocate foundation masonry wall in Dining Hall and revise reinforcing.

+ 5. Reinforcing steel \for jog in arcade foundation at N.E. corner of Dining Hall.

+ 8. Changes in second floor concrete beams in Residence Building.

+ 9. Specifications for strap anchors from wood beams to concrete beams.

11. Change detail of wood beam support of colmns detail C/R-13 Revised #30.

12. Connection detail of 6x12 beam at West end of Upstairs Arcade.

+13. Connection of masonry wall to concrete column at Entry Court.

+14. Footing and wall reinforcing details for masonry fence at Southern Boundary.

+16. Change wood stud dimension of Dayroom wall facing West Julian Street from 4x6 to 4x4.

+17. Delete 2x4 blocking for Roof Sheathing.

+19. Second Floor Residence Building wall sheathing to be applied to exterior of building in lieu of interior. Interior to be gypsum wall board.

20. Details of 6x12 beam connection at lobby end of First Floor Arcade.

+24. Details of Gas Meter Box for Shower Building.

25. Dining Hall masonry details.

+26. Connection of Kitchen to Dining Hall.

+29. Delete Seismic Joints in Residence Building.

+30. Beam sizes and connection details at First Floor Arcade.

+31. Provide attic ventilation Residence Building.

+32. Masonry lintel details of Entry Court.

+33. South wall exterior of Kitchen, Laundry, Shower Building to be texture 111.

34. Attic ventilation and access in Kitchen, Laundry, Shower Building.

36. Revisions to concrete steps and terrace in South Courtyard.

37. Rafter connection to 6x12 beam at lobby and of first floor Arcade.

42. Details of railing at second floor Arcade.

+ - - Exterior Stair (see revised sheets R-16, R-16A)